| FEDERAL COLLEGE OF EDUCATION (TECHNICAL) GOMBE PMB 060 ASHAKA ROAD GOMBE GOMBE STATE | | | | | | | | | |
|--|--|--|-----------------------|----------------|--------------------------|--------------------------|-----------------------------|--------------------------------|--|
| S/N | Name of Projects | Name of Contractor | Date/Year of Award | Contract Sum | Amount Release by FGN | Total Amount Expanded | Total Amount Outstanding | % Work Completed | REMARKS |
| NEEDS ASSESSMENT INTERVENTION PROJECTS | | | | | | | | | |
| | YEAR 2023 NEEDS ASSESSMENT INTERVENTION FUND FOR PUBLIC COLLEGE OF EDUCATION | | | | | | | | |
| 1 | Rehabilitation of student Hostel and Lecture Halls | Zailani Global Services Ltd | 15/08/2023 | 149,975,127.25 | 149,975,127.25 | 145,485,717.63 | 4,489,409.62 | The project is 100% completed. | The outstanding payment is the retention payment |
| 2 | Construction of College Poultry House | Maitop Global Links Nig Ltd | 15/08/2023 | 99,414,501.25 | 99,414,501.25 | 97,423,326.25 | 1,991,175.00 | The project is 100% completed. | Ditto above |
| 3 | Upgrade of College Water Supply Scheeme | Liquid Power Integrated Systems Ltd | 15/08/2023 | 172,403,096.77 | 172,403,096.77 | 168,588,797.60 | 3,814,299.17 | The project is 100% completed. | Ditto above |
| 4 | Procurement and Installation of Solar Power Energy System | Stif Global Resources Limited | 15/08/2023 | 99,652,715.00 | 99,652,715.00 | 97,161,397.13 | 2,491,317.87 | The project is 100% completed. | Ditto above |
| 5 | Procurement of Library Books and Journals | Dan-Omar Nig Ltd | 15/08/2023 | 20,020,262.00 | 20,020,262.00 | 20,020,262.00 | _ | The project is 100% completed. | |
| 6 | Procurement and Installation of office and Classroom furniture and Equipment | Maskh Nigeria Limited | 10/05/2023 | 60,057,025.00 | 60,057,025.00 | 60,057,025.00 | - | The project is 100% completed. | |